PROFORMA INVOICE

ORIGINAL FOR RECIPIENT

SVN ENGINEERING SERVICES

GSTIN **37AQOPN2483N1Z0**
1-190
SRICITY, Satyavedu
Tirupati, ANDHRA PRADESH, 517588

Pro Forma Invoice #: SVN/PFI-47

Proforma Invoice Date: 16 Mar 2026

Customer Details:
NUCLEUS SATELLITE COMMUNICATIONS (MADRAS) PRIVATE LIMITED
GSTIN: 37AAACN9960D2ZA

Billing Address:
465
CITRUS DRIVE, Sri City
Tirupati, ANDHRA PRADESH, 517541

Shipping Address:
NUCLEUS SATELLITE COMMUNICATIONS (MADRAS) PRIVATE LIMITED
465
CITRUS DRIVE, Sri City
Tirupati, ANDHRA PRADESH, 517541

Place of Supply:
37-ANDHRA PRADESH

PO Number: PO/25-26/0075

PO Date: 25-02-2026

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
	Utility Building Construction - Civil work					
1	**Site Development and Layout Marking-Bush removing, Cleaning, Sactioning and Levelling work. The Work Includes Manpower and JCB** SAC: 995428	**102.60**	320 SQM	32,832.00	5,909.76 (18%)	38,741.76
2	**Excavation in all types of soil including dense soil, disintegrated / weathered / Laterite / soft rock (Poclainable) by Manual / Mechanical means.Rate shall include for materials, labours, equipment, tools & plant, transportation, site clearances, setting out, shoring-, strutting, dewatering, bailing out or pumping out of water in the excavation from rain / sub soil, slips and falls in excavation, slinging or supporting pipes electric cables etc met during excavation,manual excavation for leveling, dressing the edges, with all leads inside and outside and lifts including loading unloading, machinery and equipments and dressing to proper level and graded as required etc,** SAC: 995428	**1,068.30**	45CUM	48,073.50	8,653.23 (18%)	56,726.73

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
3	**Providing and Laying of GSB and is constructed with well graded Granular Soil, maintaining suitable moisture content and compacted in layers with 100 mm thickness, and Compaction is done using of Earth Hammer.** SAC: 995428	**810.00**	62CUM	50,220.00	9,039.60 (18%)	59,259.60
4	**Providing and laying required thickness of controlled plain cement concrete of M10 grade using 20 mm and down size coarse graded hard stone aggregate for levelling course in foundation at any mass concrete and other similar works at all levels and heights, elevations, mechanical controlled mixing, transporting and placing, pumping at all lifts, vibrating, compacting, levelling, curing, shuttering, dewatering wherever necessary, the cost of all materials, labour, leads and lifts, tools and plant, machineries etc., complete as per specifications.** SAC: 995428	**6,140.70**	17CUM	1,04,391.90	18,790.54 (18%)	1,23,182.44
5	**Providing and laying in situ cement concrete of trap metal for R.C.C. (M - 25) work in foundations of R.C.C. columns and steel stanchions including dewatering, formwork, compaction finishing and curing etc. complete.(excluding reinforcement and structural steel) Floor and Columns.** SAC: 995428	**8,528.40**	92CUM	7,84,612.80	1,41,230.30 (18%)	9,25,843.10
6	**Concrete floor Finishing with Power trowel Machine and Cutting work and providing Polisulphide sealant** SAC: 995428	**213.30**	320SQM	68,256.00	12,286.08 (18%)	80,542.08

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
7	**Providing and fabricating TMT/ twisted bars all diameters for reinforcement in RCC Column works as per requirement and given 150mm spacing inclusive of binding wire, transporting to the site from the stores, straightening, cleaning, cutting, bending to shapes and lengths as per details & placing in position with binding wires at all levels.Floor and Columns.** SAC: 995428	**106.20**	5,350 KGS	5,68,170.00	1,02,270.60 (18%)	6,70,440.60
8	**Back filling the excavated earth with Sand in trenches, sides of foundations & basement by watering and ramming including all operational, incidental, labour charges, hire charges of T&P etc complete including cost and conveyance of material and watering charges etc complete for finished item of the work** SAC: 995428	**1,698.30**	45CUM	76,423.50	13,756.23 (18%)	90,179.73
9	**Providing II class B.B. masonry (8 inch)with conventional / I.S. type Bricks in C.M. 1:5in superstructure including striking joints, facing out, joints, watering and scaffolding etc. complete. NGL To 2 Mtr Height** SAC: 995428	**2,639.70**	275SQM	7,25,917.50	1,30,665.15 (18%)	8,56,582.65
10	**Plastering and Surface Treatment 18-mm thick with mix ratio of 1:6, on both side of Block work.** SAC: 995428	**670.50**	475SQM	3,18,487.50	57,327.75 (18%)	3,75,815.25
11	**Providing and Fixing of Foundation Bolt having size 25 MM to 16 Dia with MS Base Plate 16 MM Thickness** SAC: 995428	**1,046.70**	80 NOS	83,736.00	15,072.48 (18%)	98,808.48

Taxable Amount	**₹28,61,120.70**
CGST 9.0%	**₹2,57,500.86**
SGST 9.0%	**₹2,57,500.86**
Total	**₹33,76,122.43**
50% Advance	**₹16,88,061.22**

Total Items / Qty : 11 /7,081

Total amount (in words): INR Sixteen Lakh, Eighty-Eight Thousand, Sixty-One Rupees Only

Bank Details:

Bank:	**AXIS BANK LTD**
Account Holder:	**SVN ENGINEERING SERVICES**
Account #:	**924020017798056**
IFSC Code:	**UTIB0005062**
Branch:	**Chilamathur**

For SVN ENGINEERING SERVICES

Authorized Signatory

Notes:

50% Advance With PO & 50% After completion of work