YANVIOR TECHNOLOGIES PVT LTD
465,CITRUS DRIVE
MOPURU PALLI VILLAGE, SATHYAVEDU
Sri City,Tirupati
Andhra Pradesh-517541

Purchase Order

Supplier Code :
Supplier Name and Address:

SVN ENGINEERING SERVICES

No:1-190, Mallavaripalem East,
Sri City, Satyavedu Mandal,
Tirupathi District, AP-517588
Email:svnengineeringservices25@gmail.com
GST: 37AQOPN2483N1Z0

PO Number : **PO/26-27/0014**
PO Date : **02-04-2026**
Payment terms :**50% Advance With PO & 50% After completion of work**
Delivery time : **4 weeks**
Mode of Transport: **NA**
Incoterms : **NA**
GST : **37AAACN9960D2ZA**

Please supply the following materials subject to terms and conditions. Kindly acknowledge receipt of this order

Sl.No	Item Code	Description	HSN/SAC code	Qty	UOM	Unit price (Rs)	GST%		Amount in (Rs)
							Rate	Amount	
		RM Store Construction work							
A		**Modular Wall Partition- RM Store**							
1		Supply and Installation of Tounge and Groove Puff Panels of minimum 50 mm Thk. Both side cladding of PPGI sheet of 0.5mm thick Galvanize iron sheets (hot dipped with zinc coating of 120 gsm) with PUF as infill of density not less than 40 Kg/m3 . Hidden Tongue and Groove with Necessary stiffners to be provided as per manufacturer's standard and complete in all respects.	995441	1400	Sq.Ft	260.00	18%	65,520.00	3,64,000.00
		Accessories							
2		Providing and Installation of Wall partition Accessories,	995441	1400.00	Sq.Ft	15.00	18%	3,780.00	21,000.00
3		Providing and Installation of ' C ' Flashing for Wall having Grith-155 MM	995441	100	Rmt	650.00	18%	11,700.00	65,000.00
4		Providing and Installation of Inner PVC Coving for Wall to Wall	995441	29	Rmt	285.00	18%	1,487.70	8,265.00
5		Providing and Installation of Outer Aluminium Coving for Wall to Wall Grith-150 MM	995441	29	Rmt	785.00	18%	4,097.70	22,765.00
6		Supply and Installation of Double Leaf Clean Room - Hinge Door of Size -(W) 2000 MM x (H) 2100 MM - GI Powder Coated. (RAL-9002) Infill - Puf Shutter Material -0.8 MM Frame Material - 1.2 MM Overall Shutter Thickness- 46 MM	995441	2	Nos	39,785.00	18%	14,322.60	79,570.00
7		Providing and Installation Of Fixed Glass Window With Aluminium Framing and provide rubber Beading	995441	60	Sq.Ft	450.00	18%	4,860.00	27,000.00
8		Supply, fabricate and erect in position structural steel work for False ceiling and partition supports. Structure should be painted with one coat of primer and 2 coats of Enamel paint. Note: The rate includes the field drilling / welding wherever necessary.	995455	850	Kgs	110.00	18%	16,830.00	93,500.00

Total Amount Before Tax(Rs) :		6,81,100.00
GST Value	:	1,22,598.00
Po Value (Rs)	:	**8,03,698.00**

Total Amount in Words: **Eight Lakhs Three thousand Six Hundred Ninety Eight only**

Terms and Conditions:

1. Warranty 1 year for the items supplied
2. All the items should supply with specific brand mentioned in the quote
3. Items must be deliver on time as specified in the Po

Billing to:
YANVIOR TECHNOLOGIES PVT LTD
465,CITRUS DRIVE
MOPURU PALLI VILLAGE, SATHYAVEDU
Sri City,Tirupati
Andhra Pradesh-517541

Shipping to:
YANVIOR TECHNOLOGIES PVT LTD
465,CITRUS DRIVE
MOPURU PALLI VILLAGE, SATHYAVEDU
Sri City,Tirupati
Andhra Pradesh-517541

Prepared By	Verified By	Approved By
R.Parthiban	Arunkumar B N	Jayakishore L
Purchase Engineer	Plant Engineering -Head	AVP Operations

Jayakishore Digitally signed by Jayakishore Date: 2026.04.03 14:31:20 +05'30'