VAT TECH ENGINEERING PVT LTD NO: 38 KARPAGAMPAL NAGAR NANDHIVARAM GUDUVANCHERI GSTIN/UIN: 33AAECV6181C1ZL State Name : Tamil Nadu, Code : 33	Voucher No. **44**	Dated **25-Mar-26**
		Mode/Terms of Payment **30% Advance with PO**
	Buyer's Ref./Order No. **44**	Other References **PO/25-26/0113 19-03-2026**
Buyer (Bill to) **YANVIOR TECHNOLOGIES PVT LTD** 465,CITRUS DRIVE MOPURU PALLI VILLAGE, SATHYAVEDU Sri City,Tirupati Andhra Pradesh-517541 GSTIN/UIN : 37AAACN9960D2ZA State Name : Andhra Pradesh, Code : 37	Dispatched through	Destination
	Terms of Delivery	

Sl N	Description of Goods and Services	HSN/SAC	Quantity	Rate	per	Amount
C	**INSTALLATION & TESTING OF VRV LOW SIDE WORKS**					
1	**Outdoor unit Installation charges**	995463	**1 No**	6,210.00	No	**6,210.00**
2	**Installation charges for VRV Indoor units.**	995463	**7 No**	3,105.00	No	**21,735.00**
3	**Soft/Hard drawn Refrigerant Copper piping** *between Indoor & Outdoor units covered with suitable Nitrile Rubber Insulation 13/19 mm thick .*	995463	**70 RMT**	1,966.50	RMT	**1,37,655.00**
D	***Control Cabling***					
1	**2 core 1.0 Sq.mm flexible control cable & PVC** *conduits to connect outdoor units.*	995463	**110 RMT**	134.10	RMT	**14,751.00**
E	*PVC drain piping with supports, clamps and 6mm*					
1	**32 mm dia**	995463	**60 RMT**	248.40	RMT	**14,904.00**
2	**R-410A Gas.**	995463	**8 kgs**	931.50	kgs	**7,452.00**
3	**Indoor Unit Necessary Y Joints**	995463	**6 No**	310.50	No	**1,863.00**
4	**Unit lifting shifting , positioning Vaccumeising ,** *Pressure testing and Commissioning charges*	995463	**12 HP**	1,035.00	HP	**12,420.00**
5	**Cassette Indoor Unit supporting from roof** *threaded rod,nut & washer etc (structural support by Client)*	995463	**7 No**	1,035.00	No	**7,245.00**
6	**Copper pipe supporting from roof threaded** *rod,nut & washer etc (structural support by Client)*	995463	**1 lot**	5,175.00	lot	**5,175.00**
7	**Outdoor Unit MS stand stool type**	995463	**1 No**	8,280.00	No	**8,280.00**
8	**Civil work for Outdoor unit Leg**	995463	**1 No**	2,070.00	No	**2,070.00**
F	**CABLE / PIPE TRAYS : Supply & Installation of pre-galvanized sheet steel perforated cable tray along with top cover. The cable tray shall include necessary supports and other accessories.**					
1	**200mm wide x 100 mm height only outside** *building*	995461	**15 RMT**	879.30	RMT	**13,189.50**
2	**Scafholding arrangement for internal works**	997319	**1 lot**	12,420.00	lot	**12,420.00**

3	**Supply & Installation of MS Supports for VRV IDU** *ETC*	995463	**400 Kg**	186.30	kgs	**74,520.00**
4	**Transport Charges (Lot)**	996511	**1 lot**	8,280.00	lot	**8,280.00**
						3,48,169.50
	OUTPUT IGST18%			*18*		**62,670.51**
	Total					**Rs.410840.01**

Amount Chargeable (in words) *E. & O.E*

INR Four Lakh ten Thousand Eight Hundred fourty and one paise Only

Company's PAN **AAECV6181C**

for VAT TECH ENGINEERING PVT LTD

SRINIVASAN CHELLAN
Digitally signed on
07-04-2026 11:28:18

Authorised Signatory