DT 12/3/26

PROFORMA INVOICE

ORIGINAL FOR RECIPIENT

SVN ENGINEERING SERVICES

GSTIN 37AQOPN2483N1Z0
1-190
SRICITY, Satyavedu
Tirupati, ANDHRA PRADESH, 517588

Pro Forma Invoice #: SVN/PFI-44

Proforma Invoice Date: 11 Mar 2026

Customer Details:
NUCLEUS SATELLITE COMMUNICATIONS (MADRAS) PRIVATE LIMITED
GSTIN: 37AAACN9960D2ZA

Billing Address:
465
CITRUS DRIVE, Sri City
Tirupati, ANDHRA PRADESH, 517541

Shipping Address:
NUCLEUS SATELLITE COMMUNICATIONS (MADRAS) PRIVATE LIMITED
465
CITRUS DRIVE, Sri City
Tirupati, ANDHRA PRADESH, 517541

Place of Supply:
37-ANDHRA PRADESH

Reference: Shop Floor Partition Work

PO Number: PO/25-26/0093

PO Date: 10-03-2026

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
1	A. Modular Wall Partition- Supply and Installation of Tounge and Groove Puff Panels of minimum 50 mm Thk. Both side cladding of PPGI sheet of 0.6mm thick Galvanize iron sheets (hot dipp- ed with zinc coating of 120 gsm) with PUF as infill of density not less than 40 Kg/m3. Hidden Tongue and Groove with Necessary stiffners to be provid- ed as per manufacturer's standard and complete in all respects. SAC: 995441	260.00	1,600 SQF	4,16,000.00	74,880.00 (18%)	4,90,880.00
	Accessories					
2	Providing and Installation of Wall part- ition Accessories, SAC: 995441	15.00	1,600 SQF	24,000.00	4,320.00 (18%)	28,320.00
3	Providing and Installation of ' C ' Flas- hing for Wall having Grith-155 MM SAC: 995441	700.00	50 RMT	35,000.00	6,300.00 (18%)	41,300.00
4	Providing and Installation of Inner PVC Coving for Wall to Wall SAC: 995441	285.00	18 RMT	5,130.00	923.40 (18%)	6,053.40
5	Providing and Installation of Outer Al- uminium Coving for Wall to Wall Grith- -150 MM SAC: 995441	785.00	18 RMT	14,130.00	2,543.40 (18%)	16,673.40
6	B. Fixed Glass Partition- Providing and Installation of 10 or 8 mm thick toughened glass, on inside & necessary adhesive tape and silicon sealant for fitment. SAC: 995441	330.00	3,375 SQF	11,13,750.00	2,00,475.00 (18%)	13,14,225.00
7	Providing and Installation of Powder c- oated Aluminium Frame having 1.2 mm thickmess SAC: 995441	175.00	3,375 SQF	5,90,625.00	1,06,312.50 (18%)	6,96,937.50

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
8	C.Modular Walkable Ceiling- Supply and Installation of sandwiched GI Powder coated walkable false ceiling of minimum 50mm Thk. Both side cladding of PU powder coated (60-80 microns) 0.6 mm thick Galvanize iron sheets (hot dipped with zinc coating of 120 gsm) with PUF as infill of density not less than 40 Kg/m3 .The load bearing capacity to be not less than 150kg/m2. The clean room panel should meet the Euro classes minimum reaction to fire B-s3,d0. Necessary stiffners to be provided as per manufacturer's standard and complete in all respects including, supports, hangers, sealants, etc. SAC: 995441	249.00	33,870 SQF	84,33,630.00	15,18,053.40 (18%)	99,51,683.40
9	Providing and Installation of Ceiling Panel Aluminium H-grid, Turn Buckle for every 3 Mtr Intervals SAC: 995441	765.00	1,190 RMT	9,10,350.00	1,63,863.00 (18%)	10,74,213.00
10	Providing and Installation of Threared Rod 4 to 5 Rmt each support, GI Clamp for Purlin support, Screw, Nut, washer & Silicon etc. SAC: 995441	15.00	33,900 SQF	5,08,500.00	91,530.00 (18%)	6,00,030.00
11	Providing and Installation of 50 x 50 mm metallic coving corners with Epoxy Powder coated/PU powder coated (60-80 microns) finish of matching colour with panel / ceiling and air tight with sealant at wall to wall with corner 2D or 3D SAC: 995441	200.00	20 NOS	4,000.00	720.00 (18%)	4,720.00
12	Providing and Installation of Aluminium/GI Coving for Ceiling to Gridth 150 MM SAC: 995441	725.00	100 RMT	72,500.00	13,050.00 (18%)	85,550.00
13	Cutouts- Cutouts for Light Fixtures and Diffucers , consider 150 Lights and 150 Diffucers SAC: 995441	210.00	300 NOS	63,000.00	11,340.00 (18%)	74,340.00
14	C Flashing for Cutouts - with Powder Coated SAC: 995441	225.00	720 RMT	1,62,000.00	29,160.00 (18%)	1,91,160.00

Taxable Amount	₹1,23,52,615.00
CGST 9.0%	₹11,11,735.35
SGST 9.0%	₹11,11,735.35
Round Off	0.30
Total	**₹1,45,76,086.00**
50 % Advance	**₹72,88,042.85**

Total Items / Qty : 14 /80,136 Total amount (in words): INR Seventy Two Lakhs, Eighty Eight Thousand And Forty-two Rupees Only.

Bank Details:

Bank:	**AXIS BANK LTD**
Account Holder:	**SVN ENGINEERING SERVICES**
Account #:	**924020017798056**
IFSC Code:	**UTIB0005062**
Branch:	**Chilamathur**

For SVN ENGINEERING SERVICES

Authorized Signatory