CHINTALAPATI HOLDINGS PVT LTD
18, BLG3, ILABSCENTRE
SOFTWAREUNITSLAYOUT,MADHAPUR,
Ranga Reddy, Telangana, 500081

PROFORMA INVOICE

Supplier Code :
Supplier Name and Address:
NUCLEUS SATELLITE COMMUNICATIONS (MADRAS) PVT LTD
465,CITRUS DRIVE
MOPURU PALLI VILLAGE, SATHYAVEDU
Sri City,Tirupati Andhra Pradesh-517541
GST: 37AAACN9960D2ZA

PI NO: PI /2025-26/006
PI Date 07.03.2026
Reference : **PO/25-26/0088**
Mode of Transport: NA
Incoterms : NA

GST : **36AABCC5085D1ZV**

Please supply the following materials subject to terms and conditions. Kindly acknowledge receipt of this order

Sl.No	Description	HSN/SAC code	Qty	UOM	Unit price (Rs)	Amount in (Rs)
1	**SIDEWALK** **(Total Area of Footpath considered - 900 Sqm)** Earth work excavation by manually/mechanical means for laying Kerbstones and Manholes etc and depositing the earth on bank with an initial lead of 50m and initial lift of 2.00m in all types of soils up to Soft Disintegrated Rock (SDR) like loamy, and clayey soils like black cotton soils, red earth, ordinary gravel soils, mixture of gravel and S.D.R like shales, ordinary gravel stony earth and earth mixed with fair sized boulders, under water, liquid mud etc. including shoring,strutting, pumping, dewatering, dressing compacting, machinery hire charges, seignoarges charges, etc., including all incidental,operational and labour charges, all tools and plants, watering etc.complete for finished item of work. Including disposing of surplus earth within site premises for all leads and lifts, as directed by the engineer in charge	9954	324	Cum	354	114,534
2	Supply installation of KerbStones of Size 450mm x 450mm x 100mm manufactured as per IS 5758:2020, including taxes unloading and laying using machinery including all operational, incidental, labour charges, hire charges of T & P and machinery, watering, lead and lift charges etc., complete for finished item of work. as directed by the engineer incharge	9954	1805	RMT	859	1,549,593
3	Refilling with useful available good excavated earth (including rock) in trenches, sides of foundations and basement in layers not exceeding 15cm thick, including consolidating each deposited layer by power compactors, dressing, watering and ramming upto OMC 95-98% , (proctor density as per morth specifications) including testing 5-6nos at every 400cum in each layers including all operational, incidental, labour charges, hire charges of T & P and machinery, watering, lead and lift charges etc., complete for finished item of work. as directed by the engineer incharge a) with available excavated soil	9954	450	Cum	152	68,175
4	Supply and laying of 200mm x 200mm x 60mm and 200mm x 100mmx 60mm M35 Grade Pavers manufactured according to IS 15658:2021, including taxes unloading and laying using machinery including all operational, incidental, labour charges, hire charges of T & P and machinery, watering, lead and lift charges etc., complete for finished item of work. as directed by the engineer incharge	9954	900	Sqm	1,010	909,000
	Painting of KerbStones	9954	350	Sqm	253	88,375

Total Amount Before Tax(Rs) :	2,729,677
GST Value :	491,342
~~Po Value (Rs) :~~	~~3,221,018~~
50% Advance Payable as per PO	**1,364,838**

~~Total Amount in Words: Thirteen lakh Sixty Four Thousand Eight Hundred and Thirty Eight Only.~~

Authorised Signatory