VAT TECH ENGINEERING PVT LTD NO: 38 KARPAGAMPAL NAGAR NANDHIVARAM GUDUVANCHERI GSTIN/UIN: 33AAECV6181C1ZI State Name : Tamil Nadu, Code : 33	Voucher No. **6**	Dated **3-Apr-26**
		Mode/Terms of Payment **30% Advance with PO**
	Buyer's Ref./Order No. **6**	Other References **PO/26-27/0003 dt 01.04.2026**
Buyer (Bill to) **YANVIOR TECHNOLOGIES PVT LTD** 465,CITRUS DRIVE MOPURU PALLI VILLAGE, SATHYAVEDU Sri City,Tirupati Andhra Pradesh-517541 GSTIN/UIN : 37AAACN9960D2ZA State Name : Andhra Pradesh, Code : 37	Dispatched through	Destination
	Terms of Delivery	

Sl N	Description of Goods and Services	HSN/SAC	Quantity	Rate	per	Amount
1	**Installation charges**					
a	**Outdoor unit Installation charges**	995463	**2 No**	9,000.00	No	**18,000.00**
b	**Installation charges for Floor Mounted type Air Handling Unit**	995463	**2 No**	9,000.00	No	**18,000.00**
2	**Soft hand drawn refrigerant copper piping between**					
c	**5/8" (15.88 mm) with 13 mm thick insulation**	995463	**24 RMT**	850.50	RMT	**20,412.00**
d	**3/4" (19.08 mm) with 13 mm thick insulation**	995463	**36 RMT**	1,170.00	RMT	**42,120.00**
f	**1 1/8" (28.58 mm) with 19 mm tick insulation**	995463	**24 RMT**	1,620.00	RMT	**38,880.00**
g	**1 3/8" (34.9 mm) with 19 mm tick insulation**	995463	**4 RMT**	2,610.00	RMT	**10,440.00**
h	**1 5/8" (41.3 mm) with 19 mm tick insulation**	995463	**32 RMT**	3,690.00	RMT	**1,18,080.00**
3	**Control cable**					
a	**2 core 1.0 Sq.mm flexible control cable & PVC conduits to connect outdoor units.**	995463	**90 RMT**	144.00	RMT	**12,960.00**
4	**PVC drain piping with supports, clamps and 6mm thick**	995463	**10 RMT**	261.00	RMT	**2,610.00**
a	*Nitrile rubber tube insulation of following sizes* *32mm Dia*					
5	**R-410A Gas.**	995463	**60 kgs**	945.00	kgs	**56,700.00**
6	**Indoor Unit Necessary Y Joints**	995463	**2 No**	315.00	No	**630.00**
7	**Outdoor Unit Necessary Y Joints**	995463	**2 No**	630.00	No	**1,260.00**
8	**Unit lifting shifting , positioning Vaccumeising ,** *Pressure Testing and Commissionin Charges*	995463	**80 HP**	1,350.00	HP	**1,08,000.00**
11	**Outdoor Unit MS stand stool type**	995463	**4 No**	11,250.00	No	**45,000.00**
12	Civil work for Outdoor unit Leg	995463	**4 No**	4,050.00	No	**16,200.00**
13	**CABLE / PIPE TRAYS : Supply & Installation of pre-galvanized sheet steel perforated cable tray along with top cover. The cable tray shall include necessary supports and other accessories.**					
a	200mm wide x 100 mm height only outside building	995461	**12 RMT**	1,080.00	RMT	**12,960.00**
b	300mm wide x 100 mm height only outside building	995461	**28 RMT**	1,260.00	RMT	**35,280.00**
14	AHU Electrical Starter panel with all controls	995461	**2 No**	1,03,500.00	No	**2,07,000.00**
15	Control wire between AHU starter panel to AHU Motor	995461	**40 RMT**	198.00	RMT	**7,920.00**
16	Supply & installation of Rectangular duct - 24 G	995463	**460 Sqm**	1,260.00	Sqm	**5,79,600.00**

17	Supply & installation of Rectangular duct - 22 G	995463	**360 Sqm**	1,170.00	Sqm	**4,21,200.00**
18	upply & installation of 10mm thick Acoustic Nitrile Insulation	995463	**120 Sqm**	855.00	Sqm	**1,02,600.00**
19	Supply & installation of 19mm thick Thermal Nitrile Insulation	995463	**820 Sqm**	720.00	Sqm	**5,90,400.00**
20	Supply & installation of Fiber glass cloth raping with weather proof paint coating ONLY OUTSIDE BUILDING	995463	**220 Sqm**	270.00	Sqm	**59,400.00**
21	**Supply & Installation of Supply Air Grill with collar damper -**	995463	**24 No**	3,690.00	No	**88,560.00**
22	**Supply & Installation of Return Grill-600x600**	995463	**11 No**	5,580.00	No	**61,380.00**
23	**Supply & Installation of GI Volume control duct** *damper*	995463	**1-5 Sqm**	12,150.00	Sqm lot kgs lot	**18,225.00**
24	**Supply and Installation of Canvass (Flexible Canvass)**	995463	**4 No**	3,150.00	No	**12,600.00**
25	**Scafholding arrangement for internal works**	995463	**1 lot**	40,500.00	lot	**40,500.00**
26	**Supply & Installation of MS Supports for S.air and R.air Ducts**	995463	**170 kgs**	225.00	kgs	**38,250.00**
27	**Transporation Charges**	996511	**1 lot**	31,500.00	lot	**31,500.00**
						28,16,667.00
	OUTPUT IGST18%			*18*	%	**5,07,000.06**
	Total					**Rs 33,23,667.06**

Amount Chargeable (in words) *E. & O.E*

INR Thirty Three Lakh Twenty Three Thousand Six Hundred Sixty Seven and Six paise Only

Company's PAN **AAECV6181C**

for VAT TECH ENGINEERING PVT LTD

SRINIVASAN CHELLAN
Digitally signed on
07-04-2026 11:21:32

Authorised Signatory