VAT TECH ENGINEERING PVT LTD NO: 38 KARPAGAMPAL NAGAR NANDHIVARAM GUDUVANCHERI GSTIN/UIN: 33AAECV6181C1ZI State Name : Tamil Nadu, Code : 33	Voucher No. **46**	Dated **25-Mar-26**
		Mode/Terms of Payment **30% Advance with PO**
	Buyer's Ref./Order No. **46**	Other References **PO/25-26/0115 19-03-2026**
Buyer (Bill to) **YANVIOR TECHNOLOGIES PVT LTD** 465,CITRUS DRIVE MOPURU PALLI VILLAGE, SATHYAVEDU Sri City,Tirupati Andhra Pradesh-517541 GSTIN/UIN : 37AAACN9960D2ZA State Name : Andhra Pradesh, Code : 37	Dispatched through	Destination
	Terms of Delivery	

Sl No	Description of Goods and Services	HSN/SAC	Quantity	Rate	per	Amount
C	**Installation charges**					
1	**Outdoor unit Installation charges**	995463	2 No	6,210.00	No	12,420.00
2	**Installation charges for VRV Indoor units.**	995463	10 No	3,105.00	No	31,050.00
3	**Soft/Hard drawn Refrigerant Copper piping between Indoor** *& Outdoor units covered* *With Suitable Nitrile Rubber Insulation* *13/19 mm thick*	995463	100 RMT	1,966.50	RMT	1,96,650.00
4	**2 core 1.0 Sq.mm flexible control cable & PVC conduits to** *connect outdoor units.*	995463	150 RMT	134.10	RMT	20,115.00
D	***PVC drain piping with supports, clamps and 6mm thick Nitrile*** ***rubber tube insulation of following sizes***					
1	**32 mm dia**	995463	80 RMT	248.40	RMT	19,872.00
2	**R-410A Gas.**	995463	22 kgs	931.50	kgs	20,493.00
3	**Indoor Unit Necessary Y Joints**	995463	9 No	310.50	No	2,794.50
4	**Outdoor Unit Necessary Y Joints**	995463	1 No	621.00	No	621.00
5	**Unit lifting shifting , positioning Vaccumeising ,** *Pressure* *Testing and Commissioning charges*	995463	32 HP	1,035.00	HP	33,120.00
6	**Cassette Indoor Unit supporting from roof** *threaded rod,nut &* *washer etc (structural support by Client)*	995463	10 No	1,035.00	No	10,350.00
7	**Copper pipe supporting from roof threaded** *rod,nut & washer* *etc (structural support by Client)*	995463	1 lot	5,175.00	lot	5,175.00
8	**Outdoor Unit MS stand stool type**	995463	2 No	8,280.00	No	16,560.00
9	**Civil work for Outdoor unit Leg**	995463	2 No	2,070.00	No	4,140.00
E	**CABLE / PIPE TRAYS : Supply & Installation of pre-galvanized sheet steel perforated cable tray along with top cover. The cable tray shall include necessary supports and other accessories.**					
1	**200mm wide x 100 mm height only outside** *outside building*	995461	15 RMT	879.30	RMT	13,189.50
2	**Scafholding arrangement for internal works**	997319	1 lot	12,420.00	lot	12,420.00
3	**Supply & Installation of MS Supports for VRV IDU** *ETC*	995463	300 Kg	186.30	Kg	55,890.00
4	**Transport Charges (Lot)**	996511	1 lot	10,350.00	lot	10,350.00
C	**Installation charges**					
1	**Outdoor unit Installation charges**	995463	2 No	6,210.00	No	12,420.00

30%

2	**Installation charges for VRV Indoor units.**	995463	9 No	3,105.00	No	27,945.00
D	**Installation charges for Floor Mounted type Air Handling Unit**					
1	**Soft/Hard drawn Refrigerant Copper piping** *between Indoor & Outdoor units covered with suitable Nitrile Rubber Insulation 13/19 mm thick*	995463	90 RMT	1,966.50	RMT	1,76,985.00
E	**Control Cabling**					
1	2 core 1.0 Sq.mm flexible control cable & PVC conduits to connect outdoor units.	995463	150 RMT	134.55	RMT	20,182.50
F	**PVC drain piping with supports, clamps and 6mm thick Nitrile rubber tube insulation of following sizes**					
1	32 mm dia	995463	70 RMT	248.40	RMT	17,388.00
2	R-410A Gas.	995463	18 kgs	931.50	kgs	16,767.00
3	Indoor Unit Necessary Y Joints	995463	8 No	310.50	No	2,484.00
4	Outdoor Unit Necessary Y Joints	995463	1 No	621.00	No	621.00
5	Unit lifting shifting , positioning Vaccumeising , Pressure Testing and Commissioning charges	995463	28 HP	1,035.00	HP	28,980.00
6	Cassette Indoor Unit supporting from roof threaded rod,nut & washer etc (structural support by Client)	995463	9 No	1,035.00	No	9,315.00
7	Copper pipe supporting from roof threaded rod,nut & washer etc (structural support by Client)	995463	1 lot	5,175.00	lot	5,175.00
8	Outdoor Unit MS stand stool type	995463	2 No	8,280.00	No	16,560.00
9	Civil work for Outdoor unit Leg	995463	2 No	2,070.00	RMT	4,140.00
G	CABLE / PIPE TRAYS : Supply & Installation of pre-galvanized sheet steel perforated cable tray along with top cover. The cable tray shall include necessary supports and other accessories.					
1	200mm wide x 100 mm height only outside building	995461	15 RMT	879.30	RMT	13,189.50
2	Scafholding arrangement for internal works	997319	1 lot	12,420.00	lot	12,420.00
3	Supply & Installation of MS Supports for VRV IDU ETC	995463	200 Kg	186.30	kg	37,260.00
4	Transporation Charges	996511	1 lot	10,350.00	lot	10,350.00
5	Errection of 1.5ton SplitAC with drain and copper tube etc	995463	1 No	12,730.50	no	12,730.50
6	Errection of 1 ton SplitAC with drain and copper tube etc.	995463	2 no	12,730.50	no	25,461.00
						9,15,583.50
	OUTPUT IGST18%			18	%	1,64,805.03
	Total					**Rs 10,80,388.53**

Amount Chargeable (in words) *E. & O.E*

INR Ten Lakh Eighty thousand Three Hundred and Eighty Eight and fifty three paise Only

Company's PAN : **AAECV6181C**

for VAT TECH ENGINEERING PVT LTD

SHANMUGAM CHELLAN Digitally signed on 07-04-2026 11:29:16

ised Signatory