CHINTALAPATI HOLDINGS PVT LTD
18, BLG3, ILABSCENTRE
SOFTWAREUNITS LAYOUT,MADHAPUR,
Ranga Reddy, Telangana, 500081

Supplier Code :
Supplier Name and Address:
NUCLEUS SATELLITE COMMUNICATIONS (MADRAS) PVT LTD
465,CITRUS DRIVE
MOPURU PALLI VILLAGE, SATHYAVEDU
Sri City,Tirupati Andhra Pradesh-517541
GST:37AAACN9960D2ZA

PI NO: PI /2025-26/004
PI Date 07.03.2026
Reference : **PO/25-26/0086**
Mode of Transport : NA
Incoterms : NA

GST : **36AABCC5085D1ZV**

Please supply the following materials subject to terms and conditions. Kindly acknowledge receipt of this order

Sl.No	Description	HSN/SAC code	Qty	UOM	Unit price (Rs)	Amount in (Rs)
1	LAYING OF BT ROADS Providing, Laying, Spreading and compacting 200mm graded HBG crushed stone aggregate to Wet Mix macadem specification (5th Revision) as per Table 400-13, including cost of all materials and including premixing the material with water at OMC in Mechanical mix plant carriage of mixed material by tipper to site , laying in uniform layers with paver in base courses on well prepared surface and compacting with Vibratory roller to acheive the desired density etc., as directed by the Engineer-in-Charge and as per MoRT&H specification 406 (5th revision) for finished item of work	9954	1780	CUM	2,084	3,708,861
2	Providing and applying prime coat with bitumen emulsion (SS1) Bulk using emulsion pressure distributor on prepared surface of granular base including clearing of road surface and spraying emulsion at the rate of 0.70 kg/sqm using emulsion pressure distributor for finished item of work etc., complete as per MoRT&H Specification 502 (5th revision) and as directed by the Engineer-in-charge	9954	8900	Sqm	63	557,318
3	Providing and applying tack coat with bitumen VG 10 (Bulk) using Bitumen pressure distributor at the rate of 0.20 kgs per sqm on the prepared bituminous surface cleaned with mechanical broom for finished item of work as per MoRT&H Specification 503 (5th revision) and as directed by the Engineer-in-Charge.	9954	8900	Sqm	16	143824
4	Providing and laying of 30mm dense Bituminous Concrete with 100 - 120 TPH batch type hot mix plant producing an average output of 75 tones per hour using hard blasted granite crushed aggregates of Grading – II as per Table 500-17 of specification 507 of MoRT&H (5th revision), premixed with Bituminous binder of VG 30 Grade @ 5.4 % of mix and filler, transporting the hot mix to work site, laying with hydrostatic sensor paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H Specification 507 (5th revision) complete for finished item of work in all respects as directed by Engineer-in-Charge	9954	270	CUM	12,928	3,490,560
5	Providing and applying tack coat with bitumenemulsion rapid setting over the prepared surface laying BC @ 2 Kg/10Sqm including cleansing the road surfacewith mechanical Broomand air compressor and applying uniformity with the aid of emulsion pressure sprayer including cost and conveyance of bitumen emulsion, labour charges, cleaning charges, alltaxes hire charges and operational charges of all T & Pnecessary to complete the finished item of work as per MoRT&H Specification 503 (5threvision) and as directed by the Engineer-in-Charge.	9954	8900	Sqm	14	125,846
6	Providing and laying of 40mm Dense Graded Bituminous Macadam with 100 - 120 TPH batch type hot mix plant producing an average output of 75 tones per hour using hard blasted granite crushed aggregates of Grading - II as per table 500-10 of MoRT&H Specification 505 (5th revision) premixed with bituminous binder of VG 30 grade @ 4.50% of weight of total mixture, transported to site, laid over a previously prepared surface with a hydrostatic paver finisher with sensor control to the required grade, level and alignment and rolled as per Clauses 501.6 and 501.7 to achieve the desired compaction for finished item of work as directed by the Engineer-in-Charge including hire and operational charges all T&P and all other contingent charges necessary including cost of (excluding seigniorage) charges of all materials etc., complete in all respects as directed by Engineer-in-Charge and as per MoRT&H specification No. 505 (5th Revision)	9954	350	Cum	11,918	4,171,300

Total Amount Before Tax(Rs) :	12,197,709
GST Value :	2,195,588
Po Value (Rs) :	14,393,297
50% Advance Payable as per PO	6,098,855

Total Amount in Words: Sixty Lakh Ninty Eight Thounsand Eight Hundred Fifty Five Only

Authorised Signatory

CHINTALAPATI HOLDINGS (P) LTD. HYDERABAD