PROFORMA INVOICE

ORIGINAL FOR RECIPIENT

SVN ENGINEERING SERVICES

GSTIN 37AQOPN2483N1Z0
1-190
SRICITY, Satyavedu
Tirupati, ANDHRA PRADESH, 517588

Pro Forma Invoice #: SVN/PFI-48

Proforma Invoice Date: 02 Apr 2026

Customer Details:
YANVIOR TECHNOLOGIES PVT LTD
GSTIN: 37AAACN9960D2ZA
Ship to : 465
CITRUS DRIVE, Sri City
Tirupati
37-ANDHRA PRADESH-517541
India

Billing Address:
465
CITRUS DRIVE, Sri City
Tirupati, ANDHRA PRADESH, 517541

Shipping Address:
YANVIOR TECHNOLOGIES PVT LTD
465
CITRUS DRIVE, Sri City
Tirupati, ANDHRA PRADESH, 517541

Place of Supply:
37-ANDHRA PRADESH

PO Number: PO-004

PO Date: 01-04-2026

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
1	8.mm Glass partition: Providing and fixing side hung Patch Fitting Glass partition with 12mm thick Clear Toughened glass including approved operating hardware's, SS patch fittings of wood make for frameless patch fitting glass for fixed panel on top as detailed in drawings. The rate shall include transportation, etc. complete as directed SAC: 995441	300.00	1,115 SQF	3,34,500.00	60,210.00 (18%)	3,94,710.00
2	Providing and Installation of Powder coated Aluminium Frame having 1.2 mm thickness Size: 2.5 inches x 1.5 Inches SAC: 995441	120.00	1,415 SQF	1,33,800.00	24,084.00 (18%)	1,57,884.00
3	8.mm Glass door: Providing and fixing side hung Patch Fitting Glass doors with 12mm thick Clear Toughened glass including approved operating hardware's, SS patch fittings of wood make with brush steel finish SS handles of size 12" height, patch lock, floor springs for frameless patch doors for the opening size mentioned below. Openable shutters with fixed panel on top as detailed in drawings. The rate shall include transportation, etc. complete as directed 2000 X 2100 MM (DOUBLE DOOR) SAC: 995441	68,500.00	1 NOS	68,500.00	12,330.00 (18%)	80,830.00

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
4	GYPSUM DOUBLE WALL PARTITION- : Providing and fixing 12.5.mm Gypboard both side single ply and 48.mm Metal stud, 50.mm floor channel partition system 75mm thick consisting with one coat joint putty and trucare interior wall primer and two coat tractor emulsion (Asian paints) /For Steps and GF Cabins SAC: 995441	150.00	300 SQF	45,000.00	8,100.00 (18%)	53,100.00
5	Providing and Installation Of Frosted Film For Glass Partition and Glass Door SAC: 995414	80.00	1,115 SQF	89,200.00	16,056.00 (18%)	1,05,256.00
6	Ceiling -Modular Puff Partition Supply and Installation of sandwiched GI Powder coated walkable false ceiling of minimum 50mm Thk. Both side cladding of PU powder coated (60-80 microns) 0.6 mm thick Galvanize iron sheets (hot dipped with zinc coating of 120 gsm) with PUF as infill of density not less than 40 Kg/m3. The load bearing capacity to be not less than 150kg/m2. The clean room panel should meet the Euro classes minimum reaction to fire B-s3,d0. Necessary stiffners to be provided as per manufacturer's standard and complete in all respects including supports hangers SAC: 995441	249.00	2,100 SQF	5,22,900.00	94,122.00 (18%)	6,17,022.00
7	Providing and Installation of Ceiling Panel Aluminium H-grid, Turn Buckle for every 3 Mtr Intervals SAC: 995441	765.00	80 RMT	61,200.00	11,016.00 (18%)	72,216.00
8	Providing and Installation of Threared Rod 4 to 5 Rmt each support, GI Clamp for Purlin support, Screw, Nut, washer & Silicon etc. SAC: 995441	15.00	2,100 SQF	31,500.00	5,670.00 (18%)	37,170.00

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
9	Providing and Installation of 50 x 50 mm metallic coving corners with Epoxy Powder coated/PU powder coated (60-80 microns) finish of matching colour with panel / ceiling and air tight with sealant at wall to wall with corner 2D or 3D SAC: 995441	200.00	10 NOS	2,000.00	360.00 (18%)	2,360.00

10	Providing and Installation of Aluminium/GI Coving for Ceiling to Gridth 150 MM SAC: 995441	725.00	56 RMT	40,600.00	7,308.00 (18%)	47,908.00
11	Cutouts for Light Fixtures and Diffucers, consider 150 Lights and 150 Diffucers SAC: 995441	210.00	20 NOS	4,200.00	756.00 (18%)	4,956.00
12	C Flashing for Cutouts - with Powder Coated SAC: 995441	225.00	48 RMT	10,800.00	1,944.00 (18%)	12,744.00
13	Providing and laying of premium quality Vitrified matt Finish tiles of size 2 feet x2 feet of approved make floor semi matt finished colour With Application of tile Adhasive and Epoxy Grout. SAC: 995428	120.00	2,225 SQF	2,67,000.00	48,060.00 (18%)	3,15,060.00
14	Providing and laying of premium quality Skirting Tiles Matt finish with Height 100 MM of approved make floor semi matt finished colour With Application of tile Adhasive and Epoxy Grout. SAC: 995428	350.00	30 RMT	10,500.00	1,890.00 (18%)	12,390.00
15	Brick Masonry in CM (1:8) with 2nd class Bricks traditional size 23 x 11 x 7 cms including cost and conveyance charges of materials and labour charges etc., complete. SAC: 995428	250.00	400 SQF	1,00,000.00	18,000.00 (18%)	1,18,000.00
16	Plastering with CM (1:3), 20 mm thick (Impervious Coat) including cost and conveyance of all materials and all labour charges etc., complete SAC: 995428	65.00	800 SQF	52,000.00	9,360.00 (18%)	61,360.00

#	Item	Rate / Item	Qty	Taxable Value	Tax Amount	Amount
17	Providing and Installation of Granite Laying For Floor having Size: 100 MM SAC: 995428	650.00	28 RMT	18,200.00	3,276.00 (18%)	21,476.00
18	Plumbing-Drainage Work For Hand Wash Area and Vessel Wash Area, the Work Includes Water Supply Pipe and Drainage Pipe SAC: 995428	30,000.00	1 LPSM	30,000.00	5,400.00 (18%)	35,400.00

19	MS Supports Supply, fabricate and erect in position structural steer work for False ceiling and partition supports. Structure should be painted with one coat of primer and 2 coats of Enamel paint. Note: The rate Includes the field drilling / welding wharavar necessary SAC: 995455	110.00	1,350 KGS	1,48,500.00	26,730.00 (18%)	1,75,230.00

Taxable Amount	₹19,70,400.00
CGST 9.0%	₹1,77,336.00
SGST 9.0%	₹1,77,336.00
Total	**₹23,25,072.00**
50 % Advance	**₹11,62,536.00**

Total Items / Qty : 19 /12,894

Total amount (in words): INR Eleven Lakh, Sixty-Two Thousand And Five Hundred and Thirty Six Rupees Only.

Bank Details:

Bank:	**AXIS BANK LTD**
Account Holder:	**SVN ENGINEERING SERVICES**
Account #:	**924020017798056**
IFSC Code:	**UTIB0005062**
Branch:	**Chilamathur**

For SVN ENGINEERING SERVICES

Authorized Signatory

Notes:

Payment terms :50% Advance With PO & 50% After completion of work